

**CM 8/2018 Provision of Environmental Monitoring and Auditing Services for
Expansion of Sha Tau Kok Sewate Treatment Works – Environmental Team Services for
Baseline Phase**

NM1 Block 45, Sha Tau Kok Chuen

Date	Start Time	Measured Noise Level (MNL)			Baseline (BNL)	Limit Level	Construction Noise Level (CNL)#	Weather	Remark
		L _{eq} *	L ₉₀	L ₁₀					
Unit: dB(A) 30 Mins									
01-Feb-20	10:44	58.7	44.5	58.0	65	75	58.7 Measured ≤ Baseline	Fine	-
07-Feb-20	Cancelled [^]								
13-Feb-20	13:05	60.6	47.5	60.5	65	75	60.6 Measured ≤ Baseline	Cloudy	-
19-Feb-20	09:02	54.2	40.0	53.5	65	75	54.2 Measured ≤ Baseline	Fine	-
26-Feb-20	15:12	54.9	41.5	55.5	65	75	54.9 Measured ≤ Baseline	Sunny	-

NM2 Building along Shun Lung Street

Date	Start Time	Measured Noise Level (MNL)			Baseline (BNL)	Limit Level	Construction Noise Level (CNL)#	Weather	Remark
		L _{eq} *	L ₉₀	L ₁₀					
Unit: dB(A) 30 Mins									
01-Feb-20	10:08	60.4	46.0	59.0	65	75	60.4 Measured ≤ Baseline	Fine	-
07-Feb-20	Cancelled [^]								
13-Feb-20	11:26	66.9	54.0	66.0	65	75	62.4	Cloudy	-
19-Feb-20	09:40	62.0	59.0	62.0	65	75	62.0 Measured ≤ Baseline	Fine	-
26-Feb-20	14:35	57.4	48.0	57.5	65	75	57.4 Measured ≤ Baseline	Sunny	-

Note: *Correction of +3dB(A) for Free-field Measurement.

CNL = $10 \log (10^{\text{MNL}/10} - 10^{\text{BNL}/10})$

[^] Field monitoring was cancelled on 7-Feb-2020 due to the safety concern.